



Brookside Boulevard Reconstruction Information

By *speterlin*

Created 08/11/2010 - 4:44am

Wed, 08/11/2010 - 4:44am — speterlin

Construction will begin on Monday, August 16th. The approximate schedule is as follows:

Mobilization: 8/16

Excavation and Pavement Removal: 8/17 - 8/25

Stabilization: 8/24 - 8/26

Underdrains: 8/30 - 8/31

Subbase and Set-up: 9/1 - 9/3

Pave Concrete Roadway: 9/7 - 9/8

Handwork, Aprons and Catch Basins: 9/9 - 9/14

Embankment, Topsoil and Seed: 9/15 - 9/21

Prior to construction, those residents within the project area will have their mailboxes removed. Two temporary stations will be installed. When construction is completed, standard mailboxes will be re-installed by the service department.

The sub-division sign will be stored during construction and will be re-installed following construction. Entranceway landscaping will be done in the fall.

Any questions or concerns may be directed to the Hinckley Township Administrative Office at 330-278-4181.

Thank you,

Hinckley Township Trustees

Although this web site is the official site for Hinckley Township, it is for informational purposes only. It is not the official record of Hinckley Township; the official records are maintained at the Administration Building.
